

Preparation status of beamline detectors and works on FSY2009 (5)

1. Beamline hodoscope
2. PDC/PA
3. BLC/T0
4. Cherenkov counters
5. D5 Helium bag/Gaussmeter
6. TOFstop
7. Degradars/Range stack
8. Small DC/E0
9. Simulation study/peripheral equipments

**K1.8BR beamline detector group
for J-PARC E15/E17 collaboration**

0. Time Table (middle term)

Responsible persons

Blue: H. Outa / H. Kou Red: T. Suzuki Purple: T. Hashimoto


	Aug.-1	Aug.-2	Aug.-3	Sep.-1	Sep.-2	Sep.-3	Oct.-1	Oct.-2	Oct.-3
BHD			Cable works			Analysis (resolution)			
PDC/PA						Analysis (resolutions)			
BLC/T0				Establishment of the permanent holder					
CC's									
Helium Bag Gauss Meters	Design			Manufacturing		Installation	Set up of read out system		
	Holder Design					Installation			
TOFstop		Analysis (resolution, etc.)							
Degraders Range		Holder/Booster-related works		Selection/Manufacturing					
Small DC E0 Inner holder			Design	Manufacturing		Analysis (resolution)			
							Design	Manufacturing	
simulation			Stop K optimization						
			TOF measurement						
Trigger etc.	TKO fast clear test								

FB19

HYP-X

Beam delivery??


Modification of the K1.8BR area



1. Beamline Hodscope

- ◆ Holder: Finalized.
- ◆ Establishment: Completed on May 13th.
- ◆ Booster: Completed on May 14th.
- ◆ Working: waiting for the analysis of cosmic ray run.
- ◆ Raw signal cables must be extended, and data lines must be rearranged.

**WSD holder is equipped
at the upstream
(up to 12cm thick).**



2. PDC/PA

- ◆ PDC : PDC2 has been remounted on April 3. Signal check was completed successfully, and analysis of cosmic ray data for position resolution.
- ◆ PA : No gain variation under on-off of 1.1 GeV/c field setting.
Booster: works completed.
Resolution: waiting for analysis of cosmic ray run.

3. BLC/T0

- ◆ BLC: Waiting for the analysis of cosmic ray data for the resolution.
- ◆ T0: Waiting for cosmic ray data analysis for resolution. T0 booster work was completed.
- ◆ Holder: Both are mounted and fixed on E15/E17 beamline holder. The beamline holder will be fixed after Helium bag installation into D5, at the beginning of this October before beam delivery.

4. Cherenkov Counters

The effect of magnetic shield was examined in June 16~17th for $\sim 1.1\text{GeV}/c$ D5 setting (1800 A).

- ◆ GC: The proper working was confirmed in run22. Tiny effect by D5 fringing field. Magnetic shield is not considered.
- ◆ AC: Does not work at proper position by the D5 fringing field. Magnetic shield (T=1.6 mm permalloy C box) was equipped, and the proper work was confirmed on June 17th.
- ◆ WC: Does not work at proper position by the D5 fringing field. Magnetic shield (T=1.6 mm permalloy C box) was equipped, and the proper work was confirmed on June 17th.
- ◆ LC-I: No operational check. Magnetic shield (T=1.6 mm permalloy C box) was equipped, and operational test will be done on October before the beam.
- ◆ LC-II: Used counter for E471/E549. Magnetic shield was equipped (T=1.6 mm permalloy C box), and operational test will be done on October before the beam..

5. Helium Bag/Gauss meter for D5

- ◆ Helium bag: Design was completed and ordered (**by H. Kou, => H. Kou's report**). It will be installed from D5 downstream, **at the end of this September** .
- ◆ Gauss meter: **Delivered on May 22th (Lakeshore 475)**. At the installation of Helium bag, the probe will be installed together with it. **Read-out scheme was determined**, and the system is now under construction by T. Hashimoto (**=> T. Hashimoto's report**).

6. TOFstop

◆ Counter : Operational test (cosmic ray measurement of attenuation length and time resolution, ^{90}Sr source measurement) was completed on June 9th.

-> another report.

◆ Construction : completed on June 6th.

◆ Establishment : Holder is established on May 27th (at L=16.0m from FF).

◆ Peripheral devices :All ready. A tent house is build on July 24th.



7. Degraders/Range counters

- ◆ Degradar: Selection/purchase after yield calculation. At the moment, combination of carbon and heavy metal is considered (ratio/material will be decided after yield estimation). E549 degraders will be reused.
- ◆ WSD: Decision (of placement) and production after the yield calculation. It will be set at the upper-stream of BHD.
- ◆ Range counters: **PMT glue and check for light leakage was completed. HV distributor box exists for booster. Boostre cables were prepared. Magnetic shield was equipped.**
Booster-cable connection to the booster box will be done **AFTER** the placement on the holder.
- ◆ Holder: **Re-designed by H.Kou, and under manufacturing.**
=> H. Kou's report.

8. Small DC/E0

- ◆ Small DC: Test is finished in FSY2008. Waiting for the cosmic ray data analysis for resolution. All 128ch are ready including the electronics.
- ◆ E0 (segmented scintillator to measure the energy loss just in front of the target): Under design. EJ230(=BC420) scintillator was delivered on July 1st. H6152-01B PMT was delivered on Aug. 26th. Light guide should be considered well not to lose photons by its bended-shape (by T. Hashimoto).
- ◆ Inner holder: Holder of Main Degrader + E0 + Small DC inside the CDS is required, but not designed yet. It will be designed after the the design of degraders and E0.

9. Simulation Studies/Peripheral Equipments

- ◆ Trigger scheme for beam tune: finalized.
- ◆ Test for 2nd level trigger (Accept/Reject): Done->another report.
- ◆ Electronics: SMP-SCH system with 3 TKO crates, which are necessary and sufficient, are properly working. 4 spare SMP exist. Except for these, CDS and SDD group hold 4/1 of working SMP. Dr T II SKStype for PDC(16)+BLC(16)+Small DC(4) are secured and all channels were checked.
- ◆ HR TDC/Charge ADC : For TOFstop, we additionally need 4+2. Tested successfully including those used Neutron/Proton arms, and already set on proper slots.
- ◆ NIM circuit : NIM visual scaler system is completed. Time calibrators were repaired. Preset scalers were repaired. All other circuits are ready and enough to complete the beam tune, E17, and even E15.
- ◆ Online analysis: prepared by the necessary and sufficient level.
- ◆ HV supply: 4 CAEN SY403 crates were found at K5, and all PMT's can be cared. Positive HV for E0 can be cared by SY127. 2ch*5 module of HV supply for DC are ready. 1 spare SY403 crate exists.
- ◆ Assignment of cables:Completed.
- ◆ Scheme of the TOF measurement (measurement of central momentum/transfer matrix) : Monte-Carlo study is ongoing. It will be finished in this summer.
- ◆ Yield study of stopped K (related to WSD/Main Degradar):Monte-Carlo study will be started on July and will be finished in this summer.