SDD status at KEK

E17 meeting 26/Jun/2009

Current situation

- Summary of previous meeting report
 - ✓ New SDD works well with FWHM ~150 eV with preamplifier outside of the vacuum chamber

T_{housing} = 120~140 K

- Contents of this meeting
 - ✓ Test external šubstrate voltage supply

 \checkmark Installation preamplifier into the vacuum chamber

V_{sub} dependence



Test for the external V_{sub} supply

Substrate voltage supplied from external DC V source

Easy to adjust Vsub when install preamp in vacuum chamber



- ✓ Testing several DC sources
- ✓ Shorten the SUB cable
- ✓ Install a bypass capacitor etc.

Cannot achieve good resolution (compared to the case Vsub supplied from preamp ~ 150 eV)

Go back to Vsub supplied from preamp



→ Start preamp installation into vacuum chamber

Preamp inside the vacuum

Set preamplifier just above the preamp support



Temperature after LN2 filling (I)



Change heat contact

Check the heat contact between preamp board and cover





Shin-Etsu Chemical Co., Ltd. TC-200TXS

Originally used in E570

Tg = -40 ~ -50 °C 2.5 W m/K



Temperature after LN2 filling (II)



Obtained spectrum



little trouble

During measurement, vacuum level suddenly became worse up to 10⁻² mbar

(thermal insulation vacuum was

broken)



Leakage was found inside the cryostat

borrowed Helium leak detector

Disassemble cryostat

Re-set Indium

seal

Vacuum level was recovered to 10⁻⁵ mbar w/ the help of lio san & Ishimoto san

Preamp temperature dependence



Stability : day-long measurement



Stability : day-long measurement

day-long data taking to see the stability with preamp inside the vacuum chamber



Resolution / peak positions are also stable even with preamp inside vacuum.

Summary

• Installation preamp inside the vacuum chamber

 \rightarrow works well (resolution: ~150 eV in FWHM)

Checked preamp temperature dependence, stability against day-long measurement

R&D with test cryostat is close to an end

✓ Check SUB voltage dependence

remains

 Try to decrease preamp temperature for the target operation

Next things to do

- Installation preamp inside the main cryostat
 - Decide final setting (cable length/type temperature map inside the cryostat)

near-future scheduling \rightarrow

Tentative schedule

Assumption: become ready at KEK on middle of Dec.



Miscellaneous

- request to SMI
 - ✓ Delivery schedule for 8 new SDDs

after attachment RESET OUT circuit & check

 \checkmark If possible, deliver at least 1 SDD

for cross talk check, backup, parallel test in test cryostat and main cryostat

✓ Stay schedule in Japan?

to join the installation SDD into the main cryostat

- module
 - ✓ CAEN shaping amplifier (N568b)

only one module in KEK (~ 1300 K yen) not only for present test, but also for backup in the production run (I want to keep apparatus for test cryostat as possible)