SDD status

- Test bench (SDD#1~4)
- Main cryostat (SDD #0)

E17 meeting 24/Sep./2009

Test bench work


✓ Up to previous meeting

Checked SDD(#1~4) resolution with test bench 1. w/ preamp #1 2. outside of the vacuum chamber Preamp #4 was broken → asked Hannes-san to bring back to SMI

- Contents of this meeting report
 - 1. Operation check for other preamp (preamp #1,#2,#3)
 - 2. Installation preamps into the vacuum chamber


Operation check for preamp #2,#3

Preamp setting outside of the vacuum chamber (W/ SDD #2)




Resolution ~ 150 eV Preamp (#1,#2,#3) are working well

New preamp inside the vacuum



New preamp inside the vacuum

Resolution check



Resolution for SDD#2 (w/ preamp #2) and SDD#3 (W/ preamp #3) are both ~160 eV

Working inside vacuum

Resolution is slightly worse

→ need further check

Summary of test bench work

✓ Preamps #2,3 are confirmed for operation inside vacuum

Resolution ~ 160 eV \rightarrow reason will be studied in the next month

Further study (long-term stability, T_{preamp} dependence) will be done in the next

preamp status

#1, #4	Send back to SMI to repair
#2, #3	Basically working well in KEK
#5	Newly brought to KEK by Ishiwatari san

SDD with main cryostat


Installation into the main cryostat


Install SDD #0 (24 V preamp)

Same system with test bench

- KEK regulated DC supply (supply ±12V or ±24V)
- KIKUSUI DC supply (SDD HVs) used in E570
- CAEN sh. Amp (N568b)
 borrowed from SMI

...etc






cf. Ishimoto-san's design


Setting SDD onto the SDD-Arm



Setup



Check with ⁵⁵Fe source




View from the vacuum chamber hole (insulators are temporary removed)


Exposed to ⁵⁵Fe source from outside of vacuum chamber.

Temperature after LN₂ fill

Temperature change after LN2 fill



Ramp signal?




Cooling down

Cannot see ramp signal with Trod = 80 K

Need to check further

SDD heater

- SDD self-heating $\rightarrow \Delta$ Trod = ~1 K (insufficient)
- Preparing SDD heater W/O warming up SDD housing and SDD arm



Warm up SDD arm

→ Not good for the He target operation

Warm up SDD rod only → minimum effect to He target

Summary of main cryostat work

- ✓ Installed SDD (SDD #0) into the main cryostat
 - Prepare same modules with test bench
 - Calibration by 55Fe from outside

- Cannot see ramp signal with low temperature
 - Further investigation is needed